COMPLETION REPORT

1	Name of the work	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte ward No. 14
2	Sanctioned Estimate No. & Date	T.S.no CE/TD2/3/13-14 dt 30.12.2014
3	Head of Account which is chargeable	PCN 0541
4	Instrument Order NO. & Date	COM CE/DD/LR1/14-15 dt 16/6/2014
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	MB No 3404/14-15 Page 340303 to 340313
8	Check Measurement of the Asst	MB no 3404/14-15 Page 340303 to 13
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	DS entered
	b) Asst. Exe Engineer	Sd/-

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
45 lakhs	44,95,108-00	—	4892-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER